



# NEW Water Update

Municipal & Industrial Partner Meeting

June 18, 2026




# Today's Agenda

- **Executive Director Updates**
  - High-flow events
  - Budget / finance update
  - Strategic Plan – thank you, and update
- **Project Updates**
  - CIP / project updates – Lisa Sarau, Director of Technical Services
  - South Plant Mixing Enhancement Study – Tyler Biese, Staff Engineer


# Executive Director Updates: High Flow

- We received **5 times** average flow during April's wet weather
- This is due to I&I
- *It is important to note that **I&I increases our operating costs, causes risk to private property, and utilities' capacity, that is intended for community growth.***





NEW Water De Pere Facility: April 2026 Wet Weather Flows




# April Wet Weather

Exceeded firm pumping capacity at both plants

Projects underway to expand firm pumping capacity


# GBF and DPF Treatment Plants



Exceeded daily max flow design by 40% at both plants



# High Flow: Collection System Example





# High Flow Event Takeaways


- **Importance of continued wastewater infrastructure investment**
  - Reliability of facilities
  - Customer system Inflow & Infiltration reduction needed
- **Importance of strong relationships**
  - Municipal customers to inform and coordinate efforts in the field
  - Septage haulers to assist in the field
  - Industrial customers responding to call for reducing flows
  - Thank you!!



# Executive Director Financial Updates

- Clean Water Fund – Advocating for Cost Savings for Our Customers
  - Letters requesting continued funding support sent to Federal Elected Officials
  - Low-cost financing of critical wastewater projects – saves you \$\$
- 2027 Budget Process – Underway
  - Flows & loads projections coming – thank you in advance for your help
  - August: first budget workshop with Commission
  - September: budget-focused customer meeting

# Budgeted Municipal User Fee Increases & Projected Range



# Executive Director Updates: Strategic Plan

- Thank you to all who participated in the research phase
- Your input is important to us as we develop the plan



# Project Updates

## East River Interceptor Renewal Project and Downtown Interceptor Renewal Project

- Existing interceptor pipes have been in service since the 1930s
- Deterioration of concrete pipe and manholes
- Opportunity to significantly extend the service life of this infrastructure
- \$31M capital cost



Green Bay Metropolitan Sewerage District  
Green Bay, Wisconsin  
Fox River Project 7, 6, 1933  
Contract A — Nolan Construction Co.  
Engineers — Jerry Donohue Eng. Co.



# Project Updates

## East River Interceptor Renewal Project & Downtown Interceptor Renewal Project

### Construction Status

- East River Interceptor (ERI) project is substantially complete – working on punchlist items
- East Fox River Interceptor (EFR)
  - 42-inch pipe has been inserted
  - Have received delivery of some of the 48-inch pipe
- Fox River Crossing Interceptor (FRC)
  - 60-inch pipe has been ordered



# Project Updates

## GBF North Plant Clarifier Rehabilitation

- (4) Primary Clarifiers
- (8) Final Clarifiers
- Existing equipment in service continuously since 1975
- Experiencing drive failures, thinning metal in rake mechanism, floating weir troughs
- \$41M capital costs
  
- Status – Construction ongoing
- Professional Engineer's evaluation of the clarifier has been completed

# Project Updates

## GBF Thickening Improvements

- Project includes gravity thickener mechanisms, gravity belt thickeners, and supporting systems
- \$28M capital costs
- Status – Construction ongoing





# Project Updates

## DPF Pumping and Headworks

- Existing equipment is undersized and has reached the end of its useful life
- Scope includes:
  - Replace screens and screenings washer/compactors
  - Replace influent pumps/increase capacity
  - Replace grit removal/washing equipment
- \$24M capital cost
- Status – Construction ongoing

# Project Updates

Construction Underway	Capital Estimate
GBF North Plant Clarifier Rehabilitation	\$39.1M
GBF Thickening Improvements	\$26.5M
DPF Pumping & Headworks	\$24.3M
East River Interceptor Rehabilitation	\$13.5M
Downtown Interceptors Renewal	\$18.1M
Design Underway	
GBF Pumping and Headworks	\$57M - \$97M
East River Lift Station and Force Main	\$12M - \$14M
GBF Misc. Pumping and High Strength Waste Improvements	\$4.5M to \$7M
GBF Hot Oil Economizer Replacement	\$3.5M to \$5M

Ongoing uncertainty related to inflation, consultant and contractor availability, and supply chain impacts.





# South Plant Mixing Enhancement Study Summary Presentation

Compressed Gas Mixing and Mixed  
Liquor Return to Facilitate Low  
Dissolved Oxygen (DO) Operation



# Agenda

- Wastewater Treatment Fundamentals
- Project Background
- Project Timeline
- Demonstration Basin Improvements
- Project Conclusions and Recommendations
- Next Steps: Research to Address Solids Settling Issues

# Wastewater Treatment Fundamentals – Aeration Basin

1. Wastewater treatment relies on bacteria to break down organic matter and remove nutrients
2. Bacteria require dissolved oxygen (DO) to carry out biological treatment
3. Aeration is one of the largest energy costs in wastewater treatment operations



# Wastewater Treatment Fundamentals – Clarifier

1. Bacteria are removed in settling tanks (clarifiers) before the treated water is discharged to the river
2. Poor settling sludge can:
  - Reduce clarifier capacity
  - Impact effluent quality




Image source: <https://savree.com/en/encyclopedia/circular-primary-clarifier>

# Project Background

- Why low DO?
  - Potential energy savings (20-30% reduction projected)
  - Improved nitrogen removal
- What are unknowns of low DO operation?
  - Settleability challenges with low DO
  - Impact on phosphorus removal?
  - Aeration control
  - Mixing technology requirements






# Project Timeline

1. Low DO operational strategies - 2019 Facility Plan
2. Equipment Purchase - April 2022
3. Startup of equipment - Early 2024
4. Equipment Optimization and Testing Period - 2024 – 2026
5. Final research report - March 2026

# Demonstration Basin Improvements

South Plant 1 (SP1) Test Train: A2O Configuration



South Plant 2 (SP2) Control Train: AO Configuration

# Demonstration Basin Improvements (Continued)


- Compressed Gas Mixing System Installation
- Mixed Liquor Recycle System Installation



Compressed Gas Mixing Installed in Aeration Zones



Mixed Liquor Recycle Pump



# Project Conclusions and Recommendations


1. Lower aeration demand by ~ 30% during low DO operation
  2. Improved Total Phosphorus removal with ~ 65% less chemical needed
  3. Improved Total Nitrogen removal
  4. Solids settleability was not made significantly worse and had a minimal impact on effluent quality
- *“Low DO A2O operation effectively achieved treatment and process goals at South Plant and is recommended for full-scale aeration basin upgrades”*

# Next Steps: Research to Address Solids Settling Issues

1. Approval of Hydrocyclone Pilot Study equipment rental - August 2025
2. Document the impact of hydrocyclone selective wasting on sludge settleability



Hydrocyclone Equipment



Hydrocyclone Flowstreams



Questions?



*Thank you for partnering to  
protect our most valuable  
resource, water*

**Stay tuned to NEW Water news**

*Sign up for our E-newsletter, follow us on social media,  
keep in touch:*

[www.newwater.us](http://www.newwater.us)



**NEW Water**  
The brand of the Green Bay  
Metropolitan Sewerage District 